



Fw: 2025 CORRIDOR IMPROVEMENTS PROJECT (CITY OF DINUBA) - PRE BID RFI'S

From Jason Watts <jasonw@4-creeks.com>
Date Fri 11/14/2025 12:37 PM
To Jahmarra Coleman <jahmarrac@4-creeks.com>

More to add

**Jason Watts**

Principal Civil Engineer / Municipal Market Sector Lead

Email: jasonw@4-creeks.com

Office: (559) 802-3052

Mobile: (559) 392-5618

Website: 4-creeks.com



From: Greg <greg@pavingandgrading.com>
Sent: Friday, November 14, 2025 12:36 PM
To: Jason Watts <jasonw@4-creeks.com>
Cc: Russ Anderson <russ@movendirt.com>; marc@movendirt.com <marc@movendirt.com>
Subject: 2025 CORRIDOR IMPROVEMENTS PROJECT (CITY OF DINUBA) - PRE BID RFI'S

Jason,

After reviewing the plans and specifications, we have the following RFI's that we would like to submit:

1. Kamm Avenue Structural Section
 - a. Demo Sheets D1 – D4, shows the Full Depth Hatch Area of Pavement to Demo 15.5"
 - b. Layout Sheets L1 – L4, states the Paving Section to be 7" AC / 8.5" AB, consistent with Demo Sheets
 - c. Detail X-2 on Sheet X-1, shows the Proposed Paving Section to be **3" AC / 8" AB**.
 - d. Please clarify which Paving Section is correct so we can figure the proper demo and replacement of pavement.
2. College Avenue Structural Section
 - a. Same situation as Kamm Avenue, where the Demo plans do not match the Detail/Cross Sections on Sheet X-2
 - b. No callouts shown on Layout Sheets for Paving Section
 - c. Please clarify which paving section is correct.
3. Electrical Items
 - a. Demo Sheets have call-outs in the legend stating existing Panels and Boxes need to be relocated
 - i. We do not have an electrical line item in the SOV – please clarify

- b. Sheets L1 – L5 have a call-out in the Legend that states all traffic loops destroyed during construction are to be replaced and traffic signal shall be in full operation once installed.
 - i. These sheets do not show loops on the plans, nor do they show and traffic signal boxes.
 - ii. In addition, the project documents do not include electrical plans, specifications or line items for the SOV.
 - iii. Please clarify if electrical is included in this project.
- 4. Striping and Signage Plans at New Medians
 - a. Sheets S1 – S6 do not provide and direction for installation of Signs, Striping & Markers at the new median islands. Typically, you would have a painted nose, Marker and Sign at each nose of the median.
 - b. In addition, there are no signs shown at side streets to indicate One-Way Traffic.
 - c. Please clarify if these signs will be required.

Please provide a rapid response as the Bid Date is quickly approaching.

Thank you,

Greg Stenger, Estimator / Project Manager
Emmett Valley Construction, Inc.
Ofc.: 559-275-4335 ext 119
Bid Fax: 559-476-2055
Ca. License No.: 913590
greg@pavingandgrading.com
www.pavingandgrading.com