



RE: Questions - 2025 Corridor Improvements Project

From Alan Johnson <AJohnson@americanpavingco.com>

Date Wed 11/12/2025 1:02 PM

To Jahmarra Coleman <jahmarrac@4-creeks.com>

Cc Jason Watts <jasonw@4-creeks.com>

Jahmarra/Jason,

8. The demo sheets show full asphalt and baserock removal as 15.5". Sheet X1 shows a Kamm full replacement as 3" HMA over 8" agg. Base and sheet X2 shows College full replacement as 4" HMA over 5" thick agg. Base. Please clarify the structural section of the full depth removal and replacement.

Alan Johnson

Project Manager/Estimator

Ph: 559-268-9886 ext. 38184

Cell: 559-939-3865



From: Alan Johnson <AJohnson@americanpavingco.com>

Sent: Tuesday, November 11, 2025 2:10 PM

To: Jahmarra Coleman <jahmarrac@4-creeks.com>

Cc: Jason Watts <jasonw@4-creeks.com>

Subject: RE: Questions - 2025 Corridor Improvements Project

Jahmarra/Jason,

6. (60) Working Days will not be enough time for this project. Please reconsider for (120) working days.

7. Is there any information or core samples taken to verify the actual structural section of asphalt thickness at varying locations?

Thank you,

Alan Johnson

Project Manager/Estimator

Ph: 559-268-9886 ext. 38184

Cell: 559-939-3865



From: Jahmarra Coleman <jahmarrac@4-creeks.com>

Sent: Monday, November 10, 2025 2:07 PM

To: Alan Johnson <AJohnson@americanpavingco.com>

Cc: Jason Watts <jasonw@4-creeks.com>

Subject: Re: Questions - 2025 Corridor Improvements Project

Good afternoon,

CAUTION: External Email.

Your question has been received, and we are currently working on a response. We appreciate your patience and will provide an answer as soon as possible.

Thank you!

Best,



Jahmarra Coleman

Engineering Administrative Assistant

Email: jahmarrac@4-creeks.com

Office: (559) 802-3052

Mobile: 559-249-4746

Website: 4-creeks.com



From: Alan Johnson <AJohnson@americanpavingco.com>

Sent: Monday, November 10, 2025 1:54 PM

To: Jason Watts <jasonw@4-creeks.com>; Jahmarra Coleman <jahmarrac@4-creeks.com>

Subject: RE: Questions - 2025 Corridor Improvements Project

Jason,

5. For bid item #42 Paving Reinforcing Mat, please provide details on the specifics of: locations and specs. to identify if it is your intent to install a 25kN or 50Kn paving mat?

Alan Johnson

Project Manager/Estimator

Ph: 559-268-9886 ext. 38184

Cell: 559-939-3865



From: Alan Johnson

Sent: Friday, November 7, 2025 2:10 PM

To: Jason Watts <jasonw@4-creeks.com>

Subject: RE: Questions - 2025 Corridor Improvements Project

Questions - 2025 Corridor Improvements Project

4. Will irrigation plans be provided? All that is provided are irrigation notes on sheet LS1.

Alan Johnson

Project Manager/Estimator

Ph: 559-268-9886 ext. 38184

Cell: 559-939-3865



From: Alan Johnson

Sent: Wednesday, October 29, 2025 3:14 PM

To: Jason Watts <jasonw@4-creeks.com>

Subject: Questions - 2025 Corridor Improvements Project

Questions - 2025 Corridor Improvements Project

1. Please clarify what concrete is being considered for BI#33 'Construct Concrete'.
2. Is there an intended start date for this project? Depending on the answer, winter paving and/or labor/material escalations need to be considered.
3. What is the engineer's estimate?

Thank you,

Alan Johnson

Project Manager/Estimator

Ph: 559-268-9886 ext. 5108

Cell: 559-939-3865

